NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO EMPLOYE

NCB/EE/YPD/2020-21/MS

Date: 31-08-2021

To,
The Executive Engineer,
Vrishabhavathi Project Division,
Bangalore

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements of roads and drains at Thirumenahalli Lake road and Surrounding area in Ward No.25 (Jakkur) Byatarayanapura Sub division

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and	Cum	371.72	4	Per 100 cum	Meets Morth V Revision Standards
2	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	Tn	38.74	2	Per dia	Meets Morth V Revision Standards
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs	Cum	645.92	7	Per 100 cum	Meets Morth V Revision Standards
4	KSRB 5.2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone	Cum	84.38	1	Per 100 cum	Meets Morth V Revision Standards
5	KSRB 4-1.6 : Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and	Cum	46.11	2	Per 100 cum	Meets Morth V Revision Standards
6	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and	Nos	2628.00	3	Per 1000 Nos	Meets Morth V Revision Standards
7	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	557.72	2	Per 400 cum	Meets Morth V Revision Standards
8	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet	Cum	473.87	3	Per 200 cum	Meets Morth V Revision Standards
9	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading	Cum	105.30	3	Per 50 cum	Meets Morth V Revision Standards

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No.	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
10	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading,	Cum	84.24	2	Per 50 cum	Meets Morth V Revision Standards
11	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size	Cum	520.85	6	Per 100 cum	Meets Morth V Revision Standards
12	Cement concrete pavement Construction of un-reinforced plain cement concrete pavement, Thickness as per design, over a	Cum	520.85	12	Per 100 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner